

AccuRite Excavating & Hauling, Inc.

1834 South River Run Drive
Huntsville, UT 84317
(801) 814-6975
accuriteinc@gmail.com

Invoice

Date	Invoice #
9/11/2025	9446

Bill To
Weber County Engineering Department 2380 Washington Blvd. Ste 320 Ogden, Ut 84401

P.O. No.	Terms	Project
Eden Fire Outfall C...	Due on receipt	

Quantity	Description	U/M	Rate	Amount
3	CHANGE ORDER REQUEST FOR UTILITY CONFLICTS AND DELAYS Utility crossings sharing trench space. (These were installed by others after the original bid was submitted, they slowed the work down considerably and caused delays) This added 3 days to the crews efforts. Price is per day.		1,075.00	3,225.00
1	On August 1st, an unmarked power conduit was discovered and our crew was put on hold until the 17th of August. During this time and while working with the power company there were traffic control, trench box, and road plate costs incurred. This line reflects the added costs for this delay. 7 Steel plates at 30/day per plate for 17 days. = \$3570 Trench box at \$132/day x 17 days= \$2244 Flaggers for 1 day = \$509 Traffic Control @ \$43.50/ day x 17 days = \$739.5 Trench Box Pick Up Charge = \$300 Traffic Control Pick Up Charge = \$120 Roadplate Pick Up Charge = \$200		7,682.50	7,682.50
1	De-Mobilize Equipment	ea	1,000.00	1,000.00
1	Gary asked that we fill the holes in and walk away but I felt that keeping some roadplates on them would be more cost effective than having to re-dig around live power lines. We have 3 plates over the hole. 3 steel plates @ \$30/day from August 18th to Sept 11 = \$750		750.00	750.00
			Total	\$12,657.50