## **SECTION 00 63 49** WORK CHANGE DIRECTIVE

Work Change Directive No. 1

Date of Issuance: April 6, 2021 **Owner: Weber County** Contractor: Ormond Construction Inc. **Engineer: Ashley Thoman** Project: Bybee Drive Improvement Project Effective Date: Owner's Contract No.: 20-218 Contractor's Project No.: Engineer's Project No.: 20-218 Contract Name:

Contractor is directed to proceed promptly with the following change(s): Description:

- 1) Remove two existing boxes at \$1,000 each
- 2) One additional combination box at \$5,931.37
- 3) 200 LF additional storm drain pipe at \$121/LF
- 4) 3 additional curb inlet boxes at \$2,415.89 each
- 20 additional feet of curb and gutter at \$45/LF

## Purpose for Work Change Directive:

Directive to proceed promptly with the Work described herein, prior to agreeing to changes on Contract Price and Contract Time, is issued due to: Additional pipe and boxes were added to replace an existing box that drains towards a retaining wall. Additional combination box added to adjust pipe alignment away from curb and gutter to avoid removal of curb and gutter.

Non-agreement on pricing of proposed change.

Necessity to proceed for schedule or other Project reasons.

## Estimated Change in Contract Price and Contract Times (non-binding, preliminary):

Contract Price Contract Time

\$40,279.04 increase. 20 days increase.

## **Basis of estimated change in Contract Price:**

Lump Sum
Cost of the Work

	Unit Price
Other	

AUTHORIZED BY:	
Owner (Authorized Signature)	
Title:	
Date:	
RECEIVED:	
Contractor (Authorized Signature)_	
Title:	
Date:	